COMPLETION REPORT

1	Name of the work	Asphalting From Pipe line Road Junction to Abbigere village main Road in shettyhalli Sub division Ward No 12.
2	Sanctioned Estimate No. & Date	AS | 95 | 11-12. Date. 23|1|2012 TS | 120 | 11-12. Date. 27|1|2012
3	Head of Account which is chargeable	P-0541
4	Instrument Order NO. & Date	EE|DN|WO|122|11-12 Date 10.02.2012
5	Name Of Contractor	Technical Manger (west) Karnataka Rural Infrastructure Development Limted, Projected Implementation unit, Madhavanagara,
6 a	Time Stipulated for Completion of work	29|8|2013
b	Delay in Exculpation of Work	469 days.
7	Measurement recorded in	1678|10-11 167733/2-167741/2
8	Check Measurement of the Asst	N.R. Ravi (IC)
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	Ravi N.K
	b) Asst. Exe Engineer	Ravi. N.K (IC)

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
99.99.000	1,09,41,292 :00	94 2292:00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.
ASSISTANT ENGINEER.

Ravi. N.K.
ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Scanned by CamScanner